GREEN MILLS GROUP
BUILDING COMMUNITIES

MEMORANDUM

To: Real Estate Development Committee
Broward Partnership for the Homeless, Inc. ("BPHI")

From: Green Mills Group: Oscar Sol, Mitch Rosenstein, Andres Defelice, & Diana Mansur

CC: Fran Esposito
Chief Strategy Officer, BPHI

Date: March 2026

RE: Aspire 1650 – Current Status, Next Steps

ONGOING / CURRENT:

- Permitting
  - Site plan approval was secured in mid-November from the City of Pompano Beach
  - Building permit has been submitted as of 01/20/2026.
    - 2nd round of comments currently being addressed
  - Broward County Surface Water Management License and SFWMD permits have been approved for construction
  - Off-site improvements have commenced on Broward County Highway Facility
  - Remaining civil-related permit approvals to follow
  - HUD environmental review is progressing and is on track to be received in a timely fashion

- Design
  - Civil design is nearly complete with minimal changes arising from permit reviews
  - Architectural, mechanical, electrical, plumbing, and structural construction documents are completed, subject to revisions from building permit review

- Finance
  - Equity proposals are being procured by the GM team to secure the greatest terms and equity pricing for Aspire 1650
  - GM and BPHI RE Committee is collaborating to request additional subsidy from Broward County in the form of operating vouchers for the Extremely-Low-Income units at Aspire 1650 (total of 18 units)
    - Request has been made and awaiting feedback from County
  - BPHI has secured a substantial contribution from JM Foundation to be utilized as a funding source for Aspire 1650

- Construction
    - Because none of the bids are advantageous to the project budget, a competitive bid process is being conducted with engaged general contractors to secure the best pricing for the development
    - Bid package has been distributed to Pirtle, Lemark, and Gomez Construction as of 02/26/26
      - Bids are due 04/02/2026
      - Upon receipt of all bids, pricing information will be distributed to BPHI team, and we will work to award a bidder in seven calendar days
      - Contract negotiations to follow once a bidder is selected
    - Plan and Cost Review has been engaged to continue advancing the underwriting process while we await bids and an executed construction contract