GREEN MILLS GROUP
BUILDING COMMUNITIES

MEMORANDUM

To: Real Estate Development Committee
Broward Partnership for the Homeless, Inc. ("BPHI")

From: Green Mills Group: Oscar Sol, Mitch Rosenstein, Andres Defelice, & Diana Mansur

CC: Fran Esposito
Chief Strategy Officer, BPHI

Date: March 2026

RE: Seven on Seventh – Current Status, Next Steps

ONGOING / CURRENT:

- Cost Certification:
    - Review complete – working to execute final cost certification documents to release final $100k of equity

- Property Management:
    - GM has retained an additional consultant known as GCI to supervise testing and window repairs
    - Per latest repair update from JWR
        - Logica (New window subcontractor) and IBA (Window Testing Company) have begun repairs and testing concurrently
            - Three rounds of testing have been conducted to date, with the latest round taking place on 09/05/2025
            - All windows that were tested (total of six windows) have passed the chamber test for water intrusion
            - Weep holes inspection is taking place on 09/19 by IBA, per most recent testing results and observations
            - The repair protocol applied to passing windows is being implemented on remaining windows by Logica
        - JWR has applied the repair protocol to all windows at Seven on Seventh and remedial work has been completed
        - GM team is working with JWR to finalize settlement agreement for damages incurred due to windows leaks and for release of final retainage payment

- Entrance/Exit Gates Installation
    - Gate installation was paused until signage was manufactured to alert vehicles of new clearance height
    - Fabrication of gate signage has been completed, and signage has been installed in the garage
    - Gate manufacturing complete
    - Gate installation pending completion of camera survey to implement all improvements at once
- Stabilization Achieved and Installment Distributed
    - Total Developer Fee: $1,071,538.62
    - Total to GM: $750,077.03
    - Total to BPHI: $321,461.57
    - Now that JWR has completed window repairs, the $250k holdback has been released

- Now that window remediation has been completed, GM is working to finalize equity timing adjusters, and secure settlement agreement funds from JWR totaling over $300,000